



SEPTIC & ONSITE WASTEWATER SYSTEMS PROGRAM
DEPARTMENT OF TRANSPORTATION AND DEVELOPMENT
DEVELOPMENT SERVICES BUILDING
150 BEAVERCREEK ROAD | OREGON CITY, OR 97045
503-742-4740 | SOILS CONCERN@CLACKAMAS.US

SEPTIC SYSTEM INSTALLED MATERIALS LIST:

INSTALLERS MUST NOTIFY THE DEPARTMENT WHEN A SEPTIC SYSTEM IS COMPLETED UNDER A PERMIT. ALL COMPONENTS LISTED BELOW SHOULD BE INSTALLED BUT NOT BACKFILLED. FAILURE TO DO SO MAY RESULT IN A REINSPECTION FEE UNLESS OTHER ARRANGEMENTS ARE MADE.

FILL OUT ALL APPLICABLE SECTIONS OF THIS DOCUMENT. FAILURE TO SUBMIT THIS DOCUMENT BEFORE 6 AM ON THE DATE OF INSPECTION WILL DELAY YOUR INSPECTION. SUBMITTAL CAN BE MADE BY FAX, DROP OFF, OR MAIL.

IMPORTANT: SCHEDULE INSPECTION AT (503) 742-4720
FAX NUMBER (503) 742-4550

*****INCOMPLETE FORMS MAY DELAY YOUR INSPECTION*****

SECTION I

PROPERTY OWNER: _____ PERMIT NUMBER: _____
 TOWNSHIP: _____ RANGE: _____ SECTION: _____ TAX LOT: _____
 SITUS ADDRESS: _____

SECTION II: COMPLETE, AS APPLICABLE:

MUST PROVIDE MAKE, MODEL, MATERIAL, AND APPLICABLE MEASUREMENTS

SEPTIC TANK:	CAPACITY:
EFFLUENT FILTER	
EFFLUENT SEWER PIPE:	
DOSE TANK/VAULT:	CAPACITY:
TANK PUMP :	
FLOAT SETTINGS(PROVIDE INCHES FROM TOP OF TANK TO WATER LEVEL @ FLOAT FUNCTION):	
ALARM:	ON: OFF: RO:
PRESSURE PIPE FROM TANK TO PRETREATMENT AND/OR DRAINFIELD	
DROP OR DISTRIBUTION BOX:	QTY:
HYDRO SPLITTER ORIFICE SIZE(S):	
HEADER PIPES	
LEACH LINES:	FT MATERIAL:
PRESSURE BED DIMENSIONS:	FT MATERIAL:
CAPPING FILL (DEPTH OVER TOP OF DRAIN MEDIA, IN INCHES):	
GWI OR TILE DEWATER SYSTEM (DEPTH / DEPTH OF GRAVEL IN INCHES): /	
ATT: MANUFACTURER _____	MAKE/MODEL _____ SERIAL# _____
SAND FILTER TYPE:	
<input type="checkbox"/> BOTTOMLESS <input type="checkbox"/> IN GROUND <input type="checkbox"/> ABOVE GROUND DIMENSION: _____ X _____ FT	
CONTROL PANEL:	
TANK TIMER SETTINGS (PROVIDE SECONDS ON / MINUTES OFF):	
NORMAL OPERATIONS:	SEC. / MIN. HIGH WATER ALARM OPERATIONS: SEC. / MIN.
PRETREATMENT PUMP:	
(INCHES BELOW VAULT TOP): ALARM ON OFF	
INCHES FROM VAULT TOP TO TOP OF UNDERDRAIN PIPE:	
PUMP OR AERATOR INTERLOCK FUNCTION:	
VERIFY THE TANK PUMP WILL NOT FUNCTION IF PRETREATMENT IS IN "ALARM" (CIRCLE ONE): YES / NO	
AIR COIL / MONITORING PORTS:	
OTHER:	